



N. SANTA MONICA BLVD RECONSTRUCTION



Public Works Commission
May 11, 2017



Project Schedule

PROJECT	2017				2018								
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4					
	Wilshire to Rodeo			Rodeo to Alpine			Alpine to Doheny						
SM BLVD.	ADV	WEST 1 "A"	WEST 1 "B"	W1 "C"	W1 "D"	WEST 2 "A"	WEST 2 "B"	W2 "C"	W2 "D"	EAST "A"	EAST "B"	EAST "C"	EAST "D"
Estimate of weeks:								3				5	



- Arrows indicate where we are and our upcoming challenges



Construction Updates

- ✚ Current Construction Activities (Phase B):
 - South side curb and gutter, traffic signals, underground utilities
 - Anticipated Completion: June 1, 2017



Construction Updates

✚ Phase C (Roadway Construction):

- June 3, 2017
- Approximately 3 weeks
- Only 2 westbound lanes between Wilshire Bl. and Rodeo Dr.

✚ Phase D (Roadway Construction):

- June/July 2017
- Approximately 4 weeks
- 2 westbound lanes and 1 eastbound lane in construction zone



Eastbound Traffic Detour

- **Eastbound traffic detoured through South SMB (Little SMB) and Wilshire Blvd.**





Eastbound Traffic Detour

- Eliminate left-turns from Wilshire Blvd. to eastbound North SMB (Big SMB).





Temporary Bus Stops

- Metro buses re-routed through South SMB (Little SMB); stops west of Charleville Blvd. and west of Camden Dr.





Planned Traffic Mitigation

- Numerous advance CMS alerting drivers to take alternate routes
- Install *No Left Turn* sign on Wilshire at Trenton
- Install *No Right Turn* signs on SSMB at Moreno and Charleville covered with removable bags
- Extended work hours to reduce construction duration (7 days/week, 7am-9pm)



Planned Traffic Mitigation

- Pedestrian crosswalk at Lasky/SSMB to be temporarily removed
- Signal timing adjustments on SSMB and Burton Way to facilitate eastbound traffic returning to NSMB
- Coordination with neighboring cities
- Heavy presence of TCO's and Police Officers to help manage traffic



WE WELCOME YOUR
QUESTIONS