



Environmental
Intelligence, LLC

December 18, 2018

Mr. Robert Welch
Project Manager
City of Beverly Hills
345 Foothill Road
Beverly Hills, CA 90210

Mr. Daniel Comorre
Sr. Director, Construction Management
Los Angeles County Metropolitan Transportation Authority
One Gateway Plaza, 17th Floor
Los Angeles, CA 90012

Subject: Segment 2 - Purple Line Extension Project ICM Weekly Report
December 9, 2018 – December 15, 2018

Dear Mr. Welch and Mr. Comorre:

Environmental Intelligence, LLC (EI) has been retained by the City of Beverly Hills (COBH) and the Los Angeles County Metropolitan Transportation Authority (Metro) to serve as the independent compliance monitor (ICM) during the construction of the Purple Line Extension Project. Monitoring is required to ensure that construction is in compliance with (1) the Memorandum of Agreement (MOA) for Southern California Edison's (SCE's) Advance Utilities Relocation Phase of the Purple Line Extension Project – Segment 2 – Between the City of Beverly Hills and the Los Angeles Metropolitan Transportation Authority (City Agreement No. 384-17), (2) the MOA for the Third Party Advance Utility Relocation Phase of the Purple Line Extension Project – Section 2 - Between the City of Beverly Hills and the Los Angeles Metropolitan Transportation Authority (City Agreement No. 648-17) and (3) the Agreement titled "Demolition and Public Right-of-Way Use Permit for the Los Angeles County Metropolitan Transportation Authority and its Contractor to Clear All Buildings and Existing Improvements at 9430 Wilshire Boulevard, Install Noise Monitoring Equipment and Sound Walls for Future Construction and a Laydown Area for the Wilshire/Rodeo Station of Section Two of the Purple Line Extension Project" (Agreement dated June 5th, 2018). The following information summarizes the ICM monitoring activities that occurred at the Segment 2 site (Rodeo Station site) during the week of December 9, 2018 – December 15, 2018. Construction activities were not conducted on December 9 or 15.

Construction activities during the week included breaking down and processing demolition debris, hauling demolition debris and equipment off-site, removing the Ace Gallery foundation and column footings, beginning to grade the Ace Gallery yard, as well as placing aesthetic coverings on perimeter fencing. EI ICMs were present during all construction activities and conducted routine noise measurements at selected noise monitoring locations as well as compliance checks in accordance with the MOAs and associated attachments, exhibits, traffic closure notifications, and traffic management plans. At the conclusion of each work shift, daily monitoring reports were prepared by each ICM. Attachment A (*Daily Monitoring Report Summaries*) provides detailed daily monitoring reports and photographs of construction activities.

VIOLATION SUMMARY

During the week, EI ICMs identified no violations during construction activities. Daily monitoring reports and photographs of construction activities are provided as Attachment A (*Daily Monitoring Reports*). Daily noise monitoring data are provided in Attachment B (*Noise Monitoring Data Log*).

Robert Welch
Daniel Comorre
December 18, 2018

CONCLUSION

To date, 45 violations have been issued, four (4) of which have been rescinded since the beginning of construction of the Purple Line Extension Project – Segment 2. Project construction activities are ongoing and EI ICMs continue to monitor all construction activities applicable to the MOA on a daily basis.

If you have any questions or comments regarding this letter, please contact me directly at 310.469.8989 or jeremiahgeorge@enviro-intel.com.

Sincerely,

ENVIRONMENTAL INTELLIGENCE, LLC

A handwritten signature in black ink, appearing to read "Jeremiah George", enclosed within a hand-drawn oval.

Jeremiah George
Project Manager

Attachments: Attachment A: Daily Monitoring Reports
Attachment B: Noise Monitoring Data Log

cc: Valerie Mudegoren, City of Beverly Hills
Alexander Cantwell, Los Angeles County Metropolitan Transportation Authority
Kimberly Wilson, Los Angeles County Metropolitan Transportation Authority
David Cooper, Los Angeles County Metropolitan Transportation Authority
Namrata Cariapa, Los Angeles County Metropolitan Transportation Authority
Stacy Sinclair, Los Angeles County Metropolitan Transportation Authority
Hank Scheetz, Los Angeles County Metropolitan Transportation Authority
Brett Barnett, Psomas
Bill Zein, Psomas
Farzad Vakilitabar, Psomas
Alex Kay, City of Beverly Hills



Attachment A
Daily Monitoring Reports
 12/09/2018 - 12/15/2018



Summaries (6)

Date Monday, December 10, 2018
Monitor Josh Stanford
Location Rodeo
Time 07:45:00 to 16:00:00
Compliant Yes
Summary Contractors/Subcontractors: TPOG; Silverado Contractors; Morgner
 Representatives On-Site: Miguel Ballesteros (Silverado Contractors); Luis Garcia (Metro); Phil Lattuca (Psomas); Marcos Zamora (Morgner)
 Work Location(s): Ace Gallery at 9430 Wilshire Blvd.
 The ICM was in possession of applicable COBH-approved closure notifications, TCP for the day's work, and the Ace Gallery Demolition Permit on December 10th, 2018. EI ICM Josh Stanford met with Silverado Contractors Superintendent Miguel Ballesteros and Metro Inspector Luis Garcia to discuss the day's activities. At the beginning of the shift, the ICM calibrated the sound meter at 94.1 dB (to 94.00 dB).
 Work for the day included processing demolition debris, hauling demolition debris off-site, and removing the foundation at the northeast corner of the Ace Gallery yard.
 At 13:50 hours, the ICM Josh Stanford observed Silverado Contractors breaking and removing the foundation at the northeast corner of the Ace Gallery yard. Before starting this work, noise blankets around the northeast corner of the yard were removed from the fence and draped over the top of the fence (see photo 2444). Setting up the noise blankets in this manner does not sufficiently enclose the noise-producing activity. This activity approaches a violation, as Ace Gallery Demolition Permit Conditions 17 and 52 state that noise-producing activities and equipment shall be enclosed to the extent possible. The ICM notified Metro Inspector Luis Garcia of the issue. The noise blankets were promptly reinstalled on the interior of the perimeter fence (see photo 2445), and a violation was not issued.

Date Tuesday, December 11, 2018
Monitor Daniel Chang
Location Rodeo
Time 08:00:00 to 16:00:00
Compliant Yes
Summary Contractors/Subcontractors: TPOG; Silverado Contractors; Morgner
 Representatives On-Site: Miguel Ballesteros (Silverado Contractors); Robert Espinoza (TPOG); Luis Garcia (Metro); Phil Lattuca (Psomas); Israel Gutierrez (Morgner); Alex Kay (COBH)
 Work Location(s): Ace Gallery at 9430 Wilshire Blvd.
 The ICM was in possession of applicable COBH-approved closure notifications, TCP for the day's work, and the Ace Gallery Demolition Permit on December 11th, 2018. EI ICM Daniel Chang met with Metro Inspector Luis Garcia to discuss the day's activities. At the beginning of the shift, the ICM calibrated the sound meter at 93.9 dB (to 94.00 dB).
 Work for the day included breaking down and processing demolition debris, breaking and removing the northeast foundation, removing column footings, hauling demolition debris off-site, and placing aesthetic coverings on the west perimeter fencing of the Ace Gallery yard.
 At 09:05 hours, the ICM Daniel Chang observed a haul truck drive in reverse without a "low impact backup alarm" in the Ace Gallery yard (see photo 1191). This activity approached a violation because Ace Gallery Demolition Permit Condition 17 and Metro 5-Step Noise Control Plan Part 3.1 state that all equipment on-site shall utilize "low impact backup alarms". The ICM notified Metro Inspector Luis Garcia of the issue, and the issue was immediately rectified. A violation was not issued.
 At 14:20 hours, the ICM Daniel Chang observed that the sidewalks and alley around the perimeter of the Ace Gallery yard were dirty (see photo 1195). The ICM notified Metro Inspector Luis Garcia of the issue, and the issue was resolved within ten minutes.





Attachment A
Daily Monitoring Reports
12/09/2018 - 12/15/2018



Date Wednesday, December 12, 2018
Monitor Daniel Chang
Location Rodeo
Time 08:00:00 to 15:30:00
Compliant Yes
Summary Contractors/Subcontractors: TPOG; Silverado Contractors; Morgner
Representatives On-Site: Miguel Ballesteros (Silverado Contractors); Luis Garcia (Metro); Phil Lattuca (Psomas); Israel Gutierrez (Morgner); Alex Kay (COBH)
Work Location(s): Ace Gallery at 9430 Wilshire Blvd.
The ICM was in possession of applicable COBH-approved closure notifications, TCP for the day's work, and the Ace Gallery Demolition Permit on December 12th, 2018. EI ICM Daniel Chang met with Metro Inspector Luis Garcia to discuss the day's activities. At the beginning of the shift, the ICM calibrated the sound meter at 93.9 dB (to 94.00 dB).
Work for the day included breaking down demolition debris, hauling demolition debris off-site, transporting demolition equipment off-site, as well as cleaning the site.

Date Thursday, December 13, 2018
Monitor Josh Stanford
Location Rodeo
Time 07:45:00 to 15:30:00
Compliant Yes
Summary Contractors/Subcontractors: TPOG; Silverado Contractors
Representatives On-Site: Miguel Ballesteros (Silverado Contractors); Luis Garcia (Metro); Phil Lattuca (Psomas)
Work Location(s): Ace Gallery at 9430 Wilshire Blvd.
The ICM was in possession of applicable COBH-approved closure notifications, TCP for the day's work, and the Ace Gallery Demolition Permit on December 13th, 2018. EI ICM Josh Stanford met with Silverado Contractors Superintendent Miguel Ballesteros and Metro Inspector Luis Garcia to discuss the day's activities. At the beginning of the shift, the ICM calibrated the sound meter at 94.1 dB (to 94.00 dB).
Work for the day included sorting demolition debris, hauling demolition debris off-site, beginning to grade the Ace Gallery yard, and washing the sidewalk on the west side of S. Reeves Dr. from Wilshire Blvd. to the alley south of the Ace Gallery.

Date Friday, December 14, 2018
Monitor Josh Stanford
Location Rodeo
Time 02:45:00 to 05:15:00
Compliant Yes
Summary Contractors/Subcontractors: Silverado Contractors
Representatives On-Site: Miguel Ballesteros (Silverado Contractors); Phil Lattuca (Psomas)
Work Location(s): Ace Gallery at 9430 Wilshire Blvd.
The ICM was in possession of applicable COBH-approved closure notifications, TCP for the day's work, and the Ace Gallery Demolition Permit on December 14th, 2018. EI ICM Josh Stanford met with Silverado Contractors Superintendent Miguel Ballesteros to discuss the day's activities. At the beginning of the shift, the ICM calibrated the sound meter at 94.00 dB.
Work for the day included transporting the excavator off-site.





Attachment A
Daily Monitoring Reports
12/09/2018 - 12/15/2018



Date Friday, December 14, 2018

Monitor Heather Bell

Location Rodeo

Time 08:00:00 to 13:15:00

Compliant Yes

Summary Contractors/Subcontractors: Silverado Contractors

Representatives On-Site: Miguel Ballesteros (Silverado Contractors); Phil Lattuca (Psomas)

Work Location(s): Ace Gallery at 9430 Wilshire Blvd.

The ICM was in possession of applicable COBH-approved closure notifications, TCP for the day's work, and the Ace Gallery Demolition Permit on December 14th, 2018. EI ICM Heather Bell met with Silverado Contractors Superintendent Miguel Ballesteros to discuss the day's activities. At the beginning of the shift, the ICM calibrated the sound meter at 93.9 dB (to 94.00 dB).

Work for the day included transporting the water truck and metal plating off-site.





Photos



Photos (21)

UID: 2445 **Latitude:** 34.0669
Date: Dec 10, 2018 **Longitude:** -118.39825
Type: General **Elevation:** ---

Notes

Photo shows the fence at the northeast corner of the Ace Gallery yard after the crew reinstalled the noise blankets. Initially, the noise blankets were draped over the top of the fence, but after ICM Josh Stanford informed Metro Inspector Luis Garcia that failing to enclose noise-producing activity and equipment approaches a violation of Ace Gallery Demolition Permit Conditions 17 and 52, the crew promptly reinstalled the noise blankets on the fence. A violation was not issued.



UID: 2444 **Latitude:** 34.06696
Date: Dec 10, 2018 **Longitude:** -118.3979
Type: General **Elevation:** ---

Notes

At 13:50 hours, the ICM Josh Stanford observed Silverado Contractors breaking and removing the foundation at the northeast corner of the Ace Gallery yard. Before starting this work, noise blankets around the northeast corner of the yard were removed from the fence and draped over the top of the fence. Setting up the noise blankets in this manner does not sufficiently enclose the noise-producing activity. This activity approaches a violation, as Ace Gallery Demolition Permit Conditions 17 and 52 state that noise-producing activities and equipment shall be enclosed to the extent possible. The ICM notified Metro Inspector Luis Garcia of the issue. The noise blankets were promptly reinstalled on the interior of the perimeter fence (see photo 2445), and a violation was not issued.



UID: 1190 **Latitude:** 34.06696
Date: Dec 10, 2018 **Longitude:** -118.398232
Type: Construction Activity **Elevation:** ---

Notes

Photo shows Silverado Contractors loading demolition debris into a haul truck in the Ace Gallery yard.



UID: 2443 **Latitude:** 34.06645
Date: Dec 10, 2018 **Longitude:** -118.39846
Type: Construction Activity **Elevation:** ---

Notes

Photo shows a haul truck entering the Ace Gallery yard.



UID: 1195 **Latitude:** 34.066479
Date: Dec 11, 2018 **Longitude:** -118.398163
Type: General **Elevation:** ---

Notes

Photo shows leaves and soil that accumulated along the Ace Gallery yard fencing.





Photos



UID: 1194 **Latitude:** 34.066448
Date: Dec 11, 2018 **Longitude:** -118.398407
Type: Construction Activity **Elevation:** ---

Notes

Photo shows a crew preparing to haul a bin off-site.



UID: 1192 **Latitude:** 34.066917
Date: Dec 11, 2018 **Longitude:** -118.398224
Type: Construction Activity **Elevation:** ---

Notes

Photo shows Silverado Contractors removing column footings at the northeast corner of the Ace Gallery yard.



UID: 1191 **Latitude:** 34.066963
Date: Dec 11, 2018 **Longitude:** -118.398315
Type: Construction Activity **Elevation:** ---

Notes

Photo shows the haul truck that did not initially have a "low impact backup alarm". This activity approached a violation, as Ace Gallery Demolition Permit Condition 17 and Metro 5-Step Noise Control Plan Part 3.1 state that all equipment on-site shall utilize "low impact backup alarms". The ICM notified Metro Inspector Luis Garcia of the issue, and the issue was immediately rectified. A violation was not issued.



UID: 1197 **Latitude:** 34.066826
Date: Dec 11, 2018 **Longitude:** -118.398308
Type: Construction Activity **Elevation:** ---

Notes

Photo shows Silverado Contractors breaking down and processing demolition debris in the Ace Gallery yard.



UID: 1196 **Latitude:** 34.066509
Date: Dec 11, 2018 **Longitude:** -118.398071
Type: Construction Activity **Elevation:** ---

Notes

Photo shows TPOG sweeping and cleaning the sidewalks on the west side of S. Reeves Dr. between Wilshire Blvd. and the alley south of the Ace Gallery.



UID: 1193 **Latitude:** 34.066456
Date: Dec 11, 2018 **Longitude:** -118.397977
Type: Construction Activity **Elevation:** ---

Notes

Photo shows TPOG placing aesthetic coverings on the western fence of the Ace Gallery yard.





Photos



UID: 1198 **Latitude:** 34.066532
Date: Dec 12, 2018 **Longitude:** -118.398354
Type: Construction Activity **Elevation:** ---

Notes

Photo shows Silverado loading demolition debris into a haul truck in the Ace Gallery yard.



UID: 1199 **Latitude:** 34.066795
Date: Dec 12, 2018 **Longitude:** -118.3984
Type: Construction Activity **Elevation:** ---

Notes

Photo shows Silverado Contractors processing demolition debris in the Ace Gallery yard.



UID: 1200 **Latitude:** 34.066513
Date: Dec 12, 2018 **Longitude:** -118.3983
Type: Construction Activity **Elevation:** ---

Notes

Photo shows crews loading demolition equipment onto a haul truck in the Ace Gallery yard.



UID: 1202 **Latitude:** 34.0663
Date: Dec 13, 2018 **Longitude:** -118.39793
Type: Construction Activity **Elevation:** ---

Notes


Photo shows Silverado Contractors loading demolition debris into a dump truck in the Ace Gallery yard.



UID: 1203 **Latitude:** 34.0665
Date: Dec 13, 2018 **Longitude:** -118.39805
Type: Construction Activity **Elevation:** ---

Notes

Photo shows a crew washing the sidewalk on the west side of S. Reeves Dr. between Wilshire Blvd. and the alley south of the Ace Gallery.



UID: 1201 **Latitude:** 34.06644
Date: Dec 13, 2018 **Longitude:** -118.39847
Type: Construction Activity **Elevation:** ---

Notes

Photo shows Silverado Contractors moving material with the excavator in the Ace Gallery yard.





Photos



UID: 1205 **Latitude:** 34.0663
Date: Dec 14, 2018 **Longitude:** -118.39793
Type: Construction Activity **Elevation:** - - -

Notes

Photo shows Silverado preparing to transport the excavator out of the Ace Gallery yard.



UID: 1204 **Latitude:** 34.06637
Date: Dec 14, 2018 **Longitude:** -118.39793
Type: Construction Activity **Elevation:** - - -

Notes

Photo shows a truck arriving to transport the excavator out of the Ace Gallery yard.



UID: 1207 **Latitude:** 34.0664
Date: Dec 14, 2018 **Longitude:** -118.3982
Type: Construction Activity **Elevation:** - - -

Notes

Photo shows crews preparing to haul metal plates and the water truck off-site.



UID: 1206 **Latitude:** 34.06655
Date: Dec 14, 2018 **Longitude:** -118.39825
Type: Construction Activity **Elevation:** - - -

Notes

Photo shows crews loading metal plates onto a haul truck in the Ace Gallery yard.





Attachment B – Construction Noise Monitoring Results

Receptor ID	Time of Measurement	Measured Noise Level Leq (15-Minute)	Applicable Noise Threshold	Exceeded Threshold?	Notes
December 10, 2018					
RD-5	8:00	61.9	66	No	Silverado was moving around debris in the Ace Gallery yard. Noise was primarily ambient.
RD-5	8:26	64.4	66	No	Silverado was processing debris in the Ace Gallery yard. A garbage truck emptied dumpsters nearby.
RD-5	9:01	62.6	68	No	Silverado was loading demolition debris into haul trucks.
RD-5	9:25	65.9	68	No	Silverado was loading demolition debris into haul trucks.
RD-5	9:55	64.8	68	No	Silverado was processing demolition debris in the Ace Gallery yard.
RD-5	10:13	61.5	66	No	Silverado was processing demolition debris in the Ace Gallery yard.
RD-5	10:37	66.2	66	Yes	Silverado was breaking apart demolition debris in the Ace Gallery yard. Metro Inspector Luis Garcia was notified of the noise issue, and crews were attempting to mitigate the noise.
RD-5	10:55	66	66	No	Silverado was breaking and processing demolition debris in the Ace Gallery yard.
RD-5	11:25	64.9	66	No	Silverado was loading debris into haul trucks in the Ace Gallery yard.
RD-5	11:42	63.5	66	No	Silverado was processing demolition debris in the Ace Gallery yard.
RD-5	12:46	60.3	65	No	Silverado was processing demolition debris in the Ace Gallery yard. The majority of the measurement was characterized by ambient noise.
RD-5	13:04	63.7	68	No	Silverado was processing demolition debris in the Ace Gallery yard.
RD-5	13:27	63	68	No	Silverado was removing the foundation at the northeast corner of the Ace Gallery yard.
RD-5	14:20	65.2	65	Yes	Silverado was removing the foundation at the northeast corner of the Ace Gallery yard. An ambulance drove down Wilshire and likely produced the exceedance.
RD-5	14:38	62.1	65	No	Silverado was removing the foundation in the northeast corner of the Ace Gallery yard.
RD-5	15:05	59.7	66	No	Silverado was breaking concrete in the Ace Gallery yard.



Receptor ID	Time of Measurement	Measured Noise Level Leq (15-Minute)	Applicable Noise Threshold	Exceeded Threshold?	Notes
RD-5	15:22	65.6	66	No	Silverado was breaking concrete in the Ace Gallery yard.
RD-5	15:39	60.7	66	No	Crews were closing down the site and leaving. Noise was primarily ambient.
December 11, 2018					
RD-5	8:37	58.2	66	No	Moving debris.
RD-5	9:16	63.2	68	No	Removing column footings.
RD-5	9:47	60.4	68	No	Loading haul truck and processing debris.
RD-5	10:12	60.5	66	No	Removing column footings, putting up fencing.
RD-5	10:30	62.5	66	No	Placing fencing and removing Northeast foundation and column footings.
RD-5	11:05	60.4	66	No	Removing column footing and loading metal scraps bin into truck.
RD-5	11:34	61	66	No	Loading haul truck with demolition debris.
RD-5	12:04	61.2	65	No	Moving and processing demolition debris.
RD-5	13:08	61.8	68	No	Processing debris and removing column footings.
RD-5	13:30	64.3	68	No	Removing column footings and processing demolition material.
RD-5	13:50	60.7	68	No	Loading haul truck with debris.
RD-5	14:26	63.3	66	No	Processing demolition debris.
RD-5	15:00	63.6	66	No	Processing demolition debris.
December 12, 2018					
RD-5	8:41	66	66	No	Processing debris and cleaning restrooms.
RD-5	9:04	63.5	68	No	Loading haul truck.
RD-5	9:21	62.5	68	No	Loading haul truck.
RD-5	9:45	68.4	68	Yes	Moving equipment and debris. The exceedance was likely produced by nearby non-project landscaping.
RD-5	10:10	59.4	66	No	Processing demolition debris.
RD-5	10:37	60.8	66	No	Cleaning excavator.
RD-5	11:03	56.9	66	No	Processing demolition debris and flattening ground surface.
RD-5	11:28	61.5	66	No	Haul truck loading.
RD-5	11:50	57.7	66	No	Moving debris.
RD-5	12:22	61.4	65	No	Loading haul truck.



Receptor ID	Time of Measurement	Measured Noise Level Leq (15-Minute)	Applicable Noise Threshold	Exceeded Threshold?	Notes
RD-5	12:47	57.6	65	No	Moving demolition debris.
RD-5	13:07	56.8	68	No	No construction activity. Noise was exclusively ambient.
RD-5	13:25	60.9	68	No	Processing demolition debris and loading haul truck.
RD-5	14:00	61.1	65	No	Moving debris and reattaching fencing.
RD-5	14:30	60.9	65	No	Processing debris and cleaning up site.
December 13, 2018					
RD-5	8:01	61.6	66	No	Silverado was quietly preparing for the day's work. Noise was primarily ambient.
RD-5	8:32	63.9	66	No	Silverado was loading debris into a haul truck in the Ace Gallery yard.
RD-5	8:58	69	66	Yes	Silverado was hauling demolition debris out of the Ace Gallery yard. The exceedance was positively produced by a COBH street sweeper.
RD-5	9:15	59.6	68	No	Silverado was quietly working in the Ace Gallery yard. Noise was primarily ambient.
RD-5	9:46	60.1	68	No	Silverado was moving around material in the Ace Gallery yard.
RD-5	10:26	58.2	66	No	Silverado was moving around material in the Ace Gallery yard. Noise was primarily ambient.
RD-5	10:52	58.3	66	No	Construction activity was stalled. Noise was exclusively ambient.
RD-5	12:02	61.4	65	No	Silverado was moving around materials with the excavator in the Ace Gallery yard.
RD-5	12:21	60.4	65	No	Silverado was using the excavator to move material around in the Ace Gallery yard.
RD-5	12:40	61.1	65	No	Silverado was moving around debris in the Ace Gallery yard.
RD-5	12:57	65.5	65	Yes	Silverado was loading debris into a dumpster in the Ace Gallery yard.
RD-5	13:27	60.7	68	No	Silverado was using the excavator to move materials around within the Ace Gallery yard.
RD-5	13:51	59.9	68	No	Silverado was moving soil towards the east side of the Ace Gallery yard.
RD-5	14:14	63.1	65	No	Silverado was loading debris into a haul truck in the Ace Gallery yard.
RD-5	14:42	59.8	65	No	Silverado was moving soil with the excavator in the Ace Gallery yard.



Receptor ID	Time of Measurement	Measured Noise Level Leq (15-Minute)	Applicable Noise Threshold	Exceeded Threshold?	Notes
RD-5	15:06	61.1	66	No	Silverado was closing the yard and leaving the site.
December 14, 2018					
RD-5	3:14	48.9	56	No	Silverado was preparing to have the excavator hauled off-site. Noise was exclusively ambient.
RD-5	3:33	49.6	56	No	Silverado was preparing to have the excavator hauled off-site. Noise was exclusively ambient.
RD-5	4:02	54.2	54	Yes	Silverado was loading the excavator onto a truck. Crews were alerted of the excess noise and were attempting to mitigate.
RD-5	4:21	51.8	54	No	Silverado was preparing to haul the excavator off-site.
RD-5	4:44	52	54	No	Silverado was closing the gates to the Ace Gallery yard and cleaning the driveway on Wilshire.
RD-8	9:57	60.1	71	No	Hauling metal plates and water truck off of the Ace Gallery Site.
RD-5	10:18	63	71	No	Hauling plates out of Ace Gallery yard.
RD-7	11:52	69.1	80	No	Plugging drain and cleaning up work site. Finished hauling equipment out.