



Environmental
Intelligence, LLC

January 5, 2024

Ms. Christine Chung
Associate Project Manager
Public Works Department
City of Beverly Hills
345 Foothill Road
Beverly Hills, CA 90210

Mr. Zephaniah Varley
Deputy Executive Officer
Purple Line Extension Section 2
LACMTA

Subject: Segment 2 - Purple Line Extension Project ICM Weekly Report
December 24, 2023 – December 30, 2023

Dear Ms. Chung and Mr. Varley:

Environmental Intelligence, LLC (EI) has been retained by the City of Beverly Hills (COBH) and the Los Angeles County Metropolitan Transportation Authority (Metro) to serve as the independent compliance monitor (ICM) during construction of the Purple Line Extension Project. Monitoring is required to ensure that construction is in compliance with the "Memorandum of Agreement for Contract C1120 of the Purple Line Extension Project - Between the City of Beverly Hills and the Los Angeles County Metropolitan Transportation Authority" (Final Version 62). The following information summarizes the ICM monitoring activities that occurred at the Segment 2 site (Rodeo Station site) during the week of December 24, 2023 – December 30, 2023.

Construction activities at Rodeo Station during the week included: receiving materials deliveries to the Reeves yard; hoisting materials into the station through the shaft in the Reeves yard; transporting materials between the construction yards; organizing materials within the Canon yard; underground station construction activities; and conducting routine maintenance on dewatering and geotechnical instruments. EI ICMs were present during all construction activities and conducted routine noise measurements at selected noise monitoring locations as well as compliance checks in accordance with the MOAs and associated attachments, exhibits, traffic closure notifications, and traffic management plans. At the conclusion of each work shift, daily monitoring reports were prepared by each ICM. Attachment A (*Daily Monitoring Reports*) provides detailed daily monitoring reports and photographs of construction activities.

VIOLATION SUMMARY

During the week, EI ICMs identified no violations during construction activities. No noise generating activities were observed during this period. Daily monitoring reports and photographs of construction activities are provided as Attachment A (*Daily Monitoring Reports*).

CONCLUSION

To date, 663 violations have been issued, sixty-two (62) of which have been rescinded since the beginning of construction of the Purple Line Extension Project – Segment 2. Please note, no Violation 261 was ever issued, therefore it is skipped in the numbering sequence and is omitted from this count. Project construction activities are ongoing and EI ICMs continue to monitor all construction activities applicable to the MOA on a daily basis.

Christine Chung
Zephaniah Varley
January 5, 2024

If you have any questions or comments regarding this letter, please contact me directly at 310.469.8989 or jeremiahgeorge@enviro-intel.com.

Sincerely,

ENVIRONMENTAL INTELLIGENCE, LLC

A handwritten signature in black ink, appearing to read "Jeremiah George", enclosed within a large, loopy oval flourish.

Jeremiah George
Project Manager

Attachments: Attachment A: Daily Monitoring Reports

cc: Carlos Martinez, Los Angeles County Metropolitan Transportation Authority
Anna Noyola, Los Angeles County Metropolitan Transportation Authority
Edgardo Gillera, Los Angeles County Metropolitan Transportation Authority
William Hamilton, City of Beverly Hills
Brett Barnett, Psomas
Bill Zein, Psomas
Keena Marks, Psomas



Attachment A
 Daily Monitoring Reports
 12/24/2023 - 12/30/2023



Summaries (7)

Date Tuesday, December 26, 2023
Monitor Derek Dykstra
Location Rodeo
Time 06:00:00 to 14:30:00
Compliant Yes
Summary Contractors/Subcontractors: Metro; TPOG;
 Representatives On-Site: Luis Garcia (Metro); Jason Johnson (Metro); Jose Castillo (TPOG); Mike Capanda (TPOG); Joe Coba (TPOG).
 Work Location(s): Canon Yard; Reeves Yard; Within the station below Wilshire Blvd.
 The ICM was in possession of applicable COBH-approved closure notifications and TCP for the day's work from 06:00 hours to 14:30 hours on December 26th, 2023. EI ICM Derek Dykstra met with Luis Garcia (Metro) to discuss the day's activities. At the beginning of the shift, the ICM calibrated the noise meter to 94.00 dB.
 Work for the day included: transporting materials from Reeves to Canon yard; receiving material rebar deliveries; hoisting materials/rebar through Reeves Yard shaft with the crane; fire-proofing concourse deck; installation of high bay falsework; form/stripping interior walls/blockouts; installing rebar concourse deck; organizing materials within Canon and Reeves Yard; and sweeping and cleaning the site.

Date Tuesday, December 26, 2023
Monitor Ben Rosenkoetter
Location Rodeo
Time 21:00:00 to 00:00:00
Compliant Yes
Summary Contractors/Subcontractors: Metro; Psomas; TPOG; ASC.
 Representatives On-Site: Anthony Guzman (Psomas); Terry Knox (ASC); Marcos (TPOG); Miguel (TPOG).
 Work Location(s): Wilshire Blvd. west of Robertson Blvd.; Canon and Reeves yards.
 The ICM was in possession of applicable COBH-approved closure notifications and TCP for the day's work from 21:00 hours on December 26th, 2023 to 00:00 hours on December 27th, 2023. EI ICM Ben Rosenkoetter met with Anthony Guzman (Psomas) to discuss the day's activities. At the beginning of the shift, the ICM calibrated the noise meter to 94.00 dB.
 Work for the day included: Installation of TCPs; ASC performing maintenance on dewatering UMPs on Wilshire Blvd. west of Robertson Blvd.





Attachment A
Daily Monitoring Reports
 12/24/2023 - 12/30/2023



Date Wednesday, December 27, 2023

Monitor Derek Dykstra

Location Rodeo

Time 06:00:00 to 14:30:00

Compliant Yes

Summary Contractors/Subcontractors: Metro; TPOG;

Representatives On-Site: Luis Garcia (Metro); Jason Johnson (Metro); Jose Castillo (TPOG); Mike Capanda (TPOG); Joe Coba (TPOG).

Work Location(s): Canon Yard; Reeves Yard; Within the station below Wilshire Blvd.

The ICM was in possession of applicable COBH-approved closure notifications and TCP for the day's work from 06:00 hours to 14:30 hours on December 27th, 2023. EI ICM Derek Dykstra met with Luis Garcia (Metro) to discuss the day's activities. At the beginning of the shift, the ICM calibrated the noise meter to 94.00 dB.

Work for the day included: transporting materials from Reeves to Canon yard; receiving material rebar deliveries; hoisting materials/rebar through Reeves Yard shaft with the crane; fire-proofing concourse deck; installation of high bay falsework; form/stripping interior walls/blockouts; installing rebar concourse deck; organizing materials within Canon and Reeves Yard; and sweeping and cleaning the sites

Date Wednesday, December 27, 2023

Monitor Ben Rosenkoetter

Location Rodeo

Time 21:00:00 to 00:00:00

Compliant Yes

Summary Contractors/Subcontractors: Metro; Psomas; TPOG; ASC.

Representatives On-Site: Anthony Guzman (Psomas); Terry Knox (ASC); Marcos (TPOG); Miguel (TPOG).

Work Location(s): Wilshire Blvd. west of Robertson Blvd.; Canon and Reeves yards.

The ICM was in possession of applicable COBH-approved closure notifications and TCP for the day's work from 21:00 hours on December 27th, 2023 to 00:00 hours on December 28th, 2023. EI ICM Ben Rosenkoetter met with Anthony Guzman (Psomas) to discuss the day's activities. At the beginning of the shift, the ICM calibrated the noise meter to 94.00 dB.

Work for the day included: Installation of TCPs; ASC performing maintenance on dewatering UMPs on Wilshire Blvd. west of Robertson Blvd.

Date Thursday, December 28, 2023

Monitor Derek Dykstra

Location Rodeo

Time 06:00:00 to 14:30:00

Compliant Yes

Summary Contractors/Subcontractors: Metro; TPOG;

Representatives On-Site: Luis Garcia (Metro); Jason Johnson (Metro); Jose Castillo (TPOG); Mike Capanda (TPOG); Joe Coba (TPOG).

Work Location(s): Canon Yard; Reeves Yard; Within the station below Wilshire Blvd.

The ICM was in possession of applicable COBH-approved closure notifications and TCP for the day's work from 06:00 hours to 14:30 hours on December 28th, 2023. EI ICM Derek Dykstra met with Luis Garcia (Metro) to discuss the day's activities. At the beginning of the shift, the ICM calibrated the noise meter to 94.00 dB.

Work for the day included: transporting materials from Reeves to Canon yard; receiving material rebar deliveries; hoisting materials/rebar through Reeves Yard shaft with the crane; fire-proofing concourse deck; installation of high bay falsework; form/stripping interior walls/blockouts; installing rebar concourse deck; organizing materials within Canon and Reeves Yard; and sweeping and cleaning the sites.





Attachment A
Daily Monitoring Reports
 12/24/2023 - 12/30/2023



Date Thursday, December 28, 2023

Monitor Ben Rosenkoetter

Location Rodeo

Time 21:00:00 to 00:00:00

Compliant Yes

Summary Contractors/Subcontractors: Metro; Psomas; TPOG; ASC.

Representatives On-Site: Anthony Guzman (Psomas); Terry Knox (ASC); Marcos (TPOG); Miguel (TPOG).

Work Location(s): Wilshire Blvd. west of Robertson Blvd.; Canon and Reeves yards.

The ICM was in possession of applicable COBH-approved closure notifications and TCP for the day's work from 21:00 hours on December 28th, 2023 to 00:00 hours on December 29th, 2023. EI ICM Ben Rosenkoetter met with Anthony Guzman (Psomas) to discuss the day's activities. At the beginning of the shift, the ICM calibrated the noise meter to 94.00 dB.

Work for the day included: Installation of TCPs; ASC performing maintenance on dewatering UMPs on Wilshire Blvd. west of Robertson Blvd.

Date Friday, December 29, 2023

Monitor Daniel Chang

Location Rodeo

Time 06:00:00 to 14:30:00

Compliant Yes

Summary Contractors/Subcontractors: Metro; TPOG;

Representatives On-Site: Luis Garcia (Metro); Jason Johnson (Metro).

Work Location(s): Canon Yard; Reeves Yard; Within the station below Wilshire Blvd.

The ICM was in possession of applicable COBH-approved closure notifications and TCP for the day's work from 06:00 hours to 14:30 hours on December 29th, 2023. EI ICM Daniel Chang met with Luis Garcia (Metro) to discuss the day's activities. At the beginning of the shift, the ICM calibrated the noise meter to 94.00 dB.

Work for the day included: transporting materials from Reeves to Canon yard; hoisting/lowering materials through Reeves Yard shaft with the crane; TPOG underground work; organizing materials within Canon and Reeves Yard; and sweeping and cleaning the sites





Photos



Photos (15)

UID: 15170 **Latitude:** 34.067027
Date: Dec 26, 2023 **Longitude:** -118.384404
Type: Construction Activity **Elevation:** ---

Notes
 Photo shows ASC completing UMP maintenance on Wilshire Blvd.



UID: 15169 **Latitude:** 34.06718
Date: Dec 26, 2023 **Longitude:** -118.384075
Type: Construction Activity **Elevation:** ---

Notes
 Photo shows TPOG implementing lane closure on Wilshire Blvd. west of Robertson Blvd.



UID: 15160 **Latitude:** 34.0668805
Date: Dec 26, 2023 **Longitude:** -118.3983194
Type: Construction Activity **Elevation:** ---

Notes
 Photo shows TPOG moving materials from the Reeves yard to the tunnel



UID: 15161 **Latitude:** 34.0668805
Date: Dec 26, 2023 **Longitude:** -118.3983194
Type: Construction Activity **Elevation:** ---

Notes
 Photo shows TPOG moving materials from the Reeves yard to the tunnel



UID: 15163 **Latitude:** 34.0668805
Date: Dec 27, 2023 **Longitude:** -118.3983194
Type: Construction Activity **Elevation:** ---

Notes
 Photo shows TPOG receiving a delivery of waterproofing materials in the Reeves yard



